

11 – Installation Report

Client:	Elemental Microanalysis Ltd		
Quotation Number:	17718	Date:	04/01/2024
Job Number:	IN1331	Date:	04/01/2024

Contact:	David Castle	
Date of Visit:	N/A	No. of Days:
Engineer:	David Castle	

Details of visit:

Faults found include the He side-arm flush crimped shut, CO2 ref gas overcrimped, PTFE sealing rings on the needle squashed shut and a dirty ion repeller.
 Installation complete 17-05-2024.

Recommendations:

Faults and Shortages:

Tubo pump(s) produce a very loud high-pitched noise.

Follow up:

Turbo pump swap?

Engineer:
David Castle

Date: 17-05-2024

Signed:

